

37th Street Improvements - Project 2

Owner Progress Mtg View - DC

01-Sep-23 15:22

Activity ID	Activity Name	Original Duration	Start	Finish	Activity Status	September 2023				October 2023				November 2023				December 2023				January 2024				February 2024							
						03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25		
37th Street Improvements - Project 2						07-Dec-23, 37th Street Improvements - Project 2																											
Project 2 - Bernardo De Galvez to Seawall Blvd						07-Dec-23, Project 2 - Bernardo De Galvez to Seawall Blvd																											
Contract Administration						07-Dec-23, Contract Administration																											
A11490	Resume Work / Remobilize After CO 01 & AEA02	0.00	07-Jun-23 A	07-Dec-23	Complete																												
A11500	Substantial Completion	0.00	07-Jun-23 A	07-Dec-23	Not Start	◆ Substantial Completion																											
Submittals						12-Oct-22 A																											
Construction (Bernardo De Galvez to Seawall Blvd)						07-Dec-23, Construction (Bernardo De Galvez to Seawall Blvd)																											
Stage D - Bernardo De Galvez to Ave Q 1/2						30-Nov-23, Stage D - Bernardo De Galvez to Ave Q 1/2																											
MOB-A14690	Re-Mobilize - Traffic Signage/SWPPP	5.00	07-Jun-23 A	07-Jun-23 A	Complete																												
MOB-A14700	Well Point Set-Up	5.00	09-Jun-23 A	12-Jun-23 A	Complete																												
Utilities						30-Nov-23, Utilities																											
Block 1 - Bernardo De Galvez to Ave P 1/2						30-Nov-23, Block 1 - Bernardo De Galvez to Ave P 1/2																											
Planned Scope						29-Nov-23, Planned Scope																											
Stage D Block 1 Water																																	
WA-A2030-10	12 Water Sta Sta 29+00 to 29+90	1.00	14-Jun-23 A	15-Jun-23 A	Complete																												
WA-A2030-40	12 Water Lateral Line 11 Eastw Valve Sta 29+80	0.50	19-Jun-23 A	19-Jun-23 A	Complete																												
WA-A2030-50	12 Water Lateral Line 11 Westw Valve Sta 29+80	0.50	20-Jun-23 A	20-Jun-23 A	Complete																												
WA-A2030-60	12x8 Connect Line 11 East to Existing	0.50	21-Jun-23 A	10-Jul-23 A	Complete																												
WA-A2030-70	12x8 Connect Line 11 West to Existing	0.50	21-Jun-23 A	10-Jul-23 A	Complete																												
WA-A2030-100	Pressure Test	1.00	23-Jun-23 A	06-Jul-23 A	Complete																												
WA-A2030-110	Chlorinate	1.00	26-Jun-23 A	06-Jul-23 A	Complete																												
WA-A2030-20	12x6 Teew/Line, Valve and Hydrant Sta 30+12	0.50	13-Jul-23 A	13-Jul-23 A	Complete																												
WA-A2030-30	Remove Existing Hydrant Sta 30+12	0.50	13-Jul-23 A	14-Jul-23 A	Complete																												
WA-A2030-80	4 Short Water Services West Side	0.50	13-Jul-23 A	19-Jul-23 A	Complete																												
WA-A2030-90	5 Long Water Services East Side	1.00	13-Jul-23 A	14-Jul-23 A	Complete																												
Stage D Block 1 Storm						29-Nov-23, Stage D Block 1 Storm																											
ST-A2030-50	ST I Comb Inlet Box B15W	0.50	20-Dec-22 A	21-Dec-22 A	Complete																												
ST-A2030-70	ST I Comb Inlet Box B16E	0.50	31-Dec-22 A	31-Dec-22 A	Complete																												
ST-A2030-30	RCP Lateral B14E	0.50	28-Jun-23 A	14-Jul-23 A	Complete																												
ST-A2030-40	ST I Comb Inlet Box B14E	0.50	28-Jun-23 A	14-Jul-23 A	Complete																												
ST-A2030-10	5x3 RCB Sta 29+00 to 30+00	1.00	11-Jul-23 A	12-Jul-23 A	Complete																												
ST-A2030-80	ST I Comb Inlet Box B16E1	0.50	17-Jul-23 A	17-Jul-23 A	Complete																												
ST-A2030-90	ST I Comb Inlet Box B16W	0.50	17-Jul-23 A	17-Jul-23 A	Complete																												
ST-A2030-20	2x2 Access Shaft on RCB at Sta 30+07 B14	0.50	31-Aug-23	31-Aug-23	Not Start	2x2 Access Shaft on RCB at Sta 30+07 B14																											
ST-A2030-60	2x2 Access Shaft on RCB at Sta 32+36 B16	0.50	31-Aug-23	31-Aug-23	Not Start	2x2 Access Shaft on RCB at Sta 32+36 B16																											
ST-A2030-100	ST II Comb Inlet Lid B14E	1.00	23-Nov-23	23-Nov-23	Not Start	ST II Comb Inlet Lid B14E																											
ST-A2030-110	ST II Comb Inlet Lid B15W	1.00	24-Nov-23	24-Nov-23	Not Start	ST II Comb Inlet Lid B15W																											
ST-A2030-120	ST II Comb Inlet Lid B16E	1.00	27-Nov-23	27-Nov-23	Not Start	ST II Comb Inlet Lid B16E																											
ST-A2030-130	ST II Comb Inlet Lid B16E1	1.00	28-Nov-23	28-Nov-23	Not Start	ST II Comb Inlet Lid B16E1																											
ST-A2030-140	ST II Comb Inlet Lid B16W	1.00	29-Nov-23	29-Nov-23	Not Start	ST II Comb Inlet Lid B16W																											
Demo/Concrete/Backfill						30-Nov-23, Demo/Concrete/Backfill																											
BF-B1-1000	Utility Backfill w Black Base	1.00	17-Jul-23 A	30-Nov-23	In Progress	Utility Backfill w Black Base																											
Block 2 - Ave P 1/2 to Ave Q						1/2 to Ave Q																											
Planned Scope																																	
Stage D Block 2 Water																																	
WA-A2040-10	12x6 Connect Line 13 West to Existing	1.00	03-Jul-23 A	14-Jul-23 A	Complete																												
WA-A2040-60	Chlorinate	1.00	10-Jul-23 A	11-Jul-23 A	Complete																												
WA-A2040-70	Pressure Test	1.00	11-Jul-23 A	11-Jul-23 A	Complete																												
WA-A2040-20	Remove Existing Hydrant Sta 36+21	1.00	14-Jul-23 A	14-Jul-23 A	Complete																												
WA-A2040-30	12x6 Teew/Line, Valve & Hydrant Line 13 West	1.00	14-Jul-23 A	14-Jul-23 A	Complete																												
WA-A2040-40	5 Short Water Services West Side	1.00	14-Jul-23 A	14-Jul-23 A	Complete																												
WA-A2040-50	5 Long Water Services East Side	1.00	14-Jul-23 A	14-Jul-23 A	Complete																												
Demo/Concrete/Backfill						Backfill																											
BF-B2-1010	Utility Backfill w Black Base	1.00	25-Jul-23 A	04-Aug-23 A	Complete																												
Block 3 - Ave Q to Ave Q 1/2						31-Aug-23, Block 3 - Ave Q to Ave Q 1/2																											
Planned Scope						31-Aug-23, Planned Scope																											
Stage D Block 3 Water						31-Aug-23, Stage D Block 3 Water																											

■ Actual Work ■ Critical Remaining Work
■ Remaining Work ◆ Milestone

37th Street Improvements - Project 2

Owner Progress Mtg View - DC

01-Sep-23 15:22

Activity ID	Activity Name	Original Duration	Start	Finish	Activity Status	September 2023				October 2023				November 2023				December 2023				January 2024				February 2024			
						03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11
WA-A2050-10	12x6 ConnectLine 14 Eastto Existing	2.00	13-Jun-23A	13-Jun-23A	Complete																								
WA-A2050-40	Chlorinate	1.00	19-Jun-23A	19-Jun-23A	Complete																								
WA-A2050-50	Pressure Test	1.00	19-Jun-23A	19-Jun-23A	Complete																								
WA-A2050-20	3 Short Water Services East Side	0.50	31-Aug-23	31-Aug-23	Not Starte																								
WA-A2050-30	3 Long Water Services West Side	0.50	31-Aug-23	31-Aug-23	Not Starte																								
Demo/Concrete/Backfill		1.00	27-Jul-23A	04-Aug-23A																									
BF-B3-1020	Utility Backfill w Black Base	1.00	27-Jul-23A	04-Aug-23A	Complete																								
Stage E - Ave Q 1/2 to Ave S		51.68	06-Jun-23 A	06-Sep-23																									
Mobilization To Area		2.00	06-Jun-23 A	06-Jun-23 A																									
MOB-A1640	Mobilization	1.00	06-Jun-23A	06-Jun-23A	Complete																								
MOB-A1650	Traffic Control and Signage	1.00	06-Jun-23A	06-Jun-23A	Complete																								
MOB-A1660	SWPPP	1.00	06-Jun-23A	06-Jun-23A	Complete																								
Utilities		51.68	30-Jun-23 A	06-Sep-23																									
Block 1 - Ave Q 1/2 to Ave R		20.88	30-Jun-23 A	01-Sep-23																									
Planned Scope		20.00	30-Jun-23A	31-Aug-23																									
Stage E Block 1 Water		20.00	30-Jun-23A	31-Aug-23																									
WA-A2060-40	4 Short Water Services East Side	1.00	30-Jun-23A	31-Aug-23	In Progress																								
WA-A2060-50	6 Long Water Services West Side	1.00	30-Jun-23A	31-Aug-23	In Progress																								
WA-A2060-60	Chlorinate	1.00	13-Jul-23A	13-Jul-23A	Complete																								
WA-A2060-70	Pressure Test	1.00	13-Jul-23A	13-Jul-23A	Complete																								
WA-A2060-10	12x6 ConnectLine 15 Eastto Existing	1.50	17-Jul-23A	17-Jul-23A	Complete																								
WA-A2060-20	12x6 ConnectLine 15 Westto Existing	1.50	17-Jul-23A	17-Jul-23A	Complete																								
WA-A2060-30	12x6 Teew/Line and Valve to Exist Hydrant on Line 15 East	1.00	17-Jul-23A	17-Jul-23A	Complete																								
Demo/Concrete/Backfill		1.00	01-Aug-23 A	01-Sep-23																									
BF-B1-1030	Utility Backfill w Black Base	1.00	01-Aug-23A	01-Sep-23	In Progress																								
Block 2 - Ave R to Ave R 1/2		14.73	25-Jul-23 A	05-Sep-23																									
Planned Scope		14.85	25-Jul-23A	05-Sep-23																									
Stage E Block 2 Water		14.85	25-Jul-23A	05-Sep-23																									
WA-A2070-70	Chlorinate	1.00	25-Jul-23A	04-Aug-23A	Complete																								
WA-A2070-80	Pressure Test	1.00	25-Jul-23A	04-Aug-23A	Complete																								
WA-A2070-10	12x10 ConnectLine 16 Eastto Existing	1.00	14-Aug-23A	14-Aug-23A	Complete																								
WA-A2070-20	12x10 ConnectLine 16 Westto Existing	1.00	14-Aug-23A	14-Aug-23A	Complete																								
WA-A2070-30	12x6 Teew/Line, Valve & Hydrant on Line 16 East	1.00	15-Aug-23A	15-Aug-23A	Complete																								
WA-A2070-40	12 Water Sbs 43+41 to 46+31 at Tee	4.00	15-Aug-23A	17-Aug-23A	Complete																								
WA-A2070-50	5 Short Water Services East Side	1.00	01-Sep-23	04-Sep-23	Not Starte																								
WA-A2070-60	6 Long Water Services West Side	1.00	04-Sep-23	05-Sep-23	Not Starte																								
Demo/Concrete/Backfill		1.00	01-Sep-23	04-Sep-23																									
BF-B2-1040	Utility Backfill w Black Base	1.00	01-Sep-23	04-Sep-23	Not Starte																								
Block 3 - Ave R 1/2 to Ave S		25.95	17-Aug-23 A	06-Sep-23																									
Planned Scope		25.95	17-Aug-23A	06-Sep-23																									
Stage E Block 3 Water		25.95	17-Aug-23A	06-Sep-23																									
WA-A2080-50	12 Water Sbs 46+31 at Tee to 46+74	2.00	17-Aug-23A	17-Aug-23A	Complete																								
WA-A2080-60	12 Gate Valve at Sbs 46+74	0.50	18-Aug-23A	18-Aug-23A	Complete																								
WA-A2080-70	12 Water Sbs 46+74 to 49+57 (cross)	6.00	18-Aug-23A	28-Aug-23A	Complete																								
WA-A2080-10	12 Water Lateral Line 17 Eastw/Valve Sta 46+31	2.00	21-Aug-23A	21-Aug-23A	Complete																								
WA-A2080-40	12x6 Teew/Line, Valve & Hydrant on Line 17 East	1.00	22-Aug-23A	22-Aug-23A	Complete																								
WA-A2080-100	Chlorinate	1.00	24-Aug-23A	24-Aug-23A	Complete																								
WA-A2080-110	Pressure Test	1.00	24-Aug-23A	24-Aug-23A	Complete																								
WA-A2080-80	5 Short Water Services East Side	1.00	31-Aug-23	31-Aug-23	Not Starte																								
WA-A2080-90	7 Long Water Services West Side	1.00	01-Sep-23	01-Sep-23	Not Starte																								
WA-A2080-20	12x8 ConnectLine 17 Eastto Existing	1.00	04-Sep-23	05-Sep-23	Not Starte																								
WA-A2080-30	Remove Existing Hydrant	0.50	05-Sep-23	06-Sep-23	Not Starte																								
Demo/Concrete/Backfill		1.00	01-Sep-23	04-Sep-23																									
BF-B3-1050	Utility Backfill w Black Base	1.00	01-Sep-23	04-Sep-23	Not Starte																								
Stage F - Ave S to Seawall Blvd		38.73	28-Aug-23 A	24-Oct-23																									
Mobilization To Area		0.00	28-Aug-23 A	28-Aug-23 A																									
MOB-A1850	Mobilization	0.00	28-Aug-23A	28-Aug-23A	Complete																								

■ Actual Work
 ■ Critical Remaining Work
 ■ Remaining Work
 ◆ Milestone

37th Street Improvements - Project 2

Owner Progress Mtg View - DC

01-Sep-23 15:22

Activity ID	Activity Name	Original Duration	Start	Finish	Activity Status	September 2023				October 2023				November 2023				December 2023				January 2024				February 2024							
						03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25		
MOB-A1860	Traffic Control and Signage	0.00	28-Aug-23 A	28-Aug-23 A	Complete	Traffic Control and Signage																											
MOB-A1870	SWPPP	0.00	28-Aug-23 A	28-Aug-23 A	Complete	SWPPP																											
Utilities		38.73	28-Aug-23 A	24-Oct-23		24-Oct-23, Utilities																											
Block 1 - Ave S to Ave S 1/2		18.88	28-Aug-23 A	15-Sep-23		15-Sep-23, Block 1 - Ave S to Ave S 1/2																											
Planned Scope		15.15	28-Aug-23 A	15-Sep-23		15-Sep-23, Planned Scope																											
Stage F Block 1 Water		15.15	28-Aug-23 A	15-Sep-23		15-Sep-23, Stage F Block 1 Water																											
WA-A2090-60	12 Water Sta 49+57 (cross) to 50+10	3.00	28-Aug-23 A	28-Aug-23 A	Complete	Water Sta 49+57 (cross) to 50+10																											
WA-A2090-70	12 Gate Valve Sta 50+10	1.00	28-Aug-23 A	28-Aug-23 A	Complete	Gate Valve Sta 50+10																											
WA-A2090-80	12 Water Sta 50+10 to 52+77 (tee)	1.00	05-Sep-23	06-Sep-23	Not Starte	12 Water Sta 50+10 to 52+77 (tee)																											
WA-A2090-10	12 Water Lateral Line 18 Eastw Valve Sta 49+57	1.00	06-Sep-23	07-Sep-23	Not Starte	12 Water Lateral Line 18 Eastw Valve Sta 49+57																											
WA-A2090-90	12 Water Lateral Line 19 Eastw Valve Sta 52+77	1.00	06-Sep-23	07-Sep-23	Not Starte	12 Water Lateral Line 19 Eastw Valve Sta 52+77																											
WA-A2090-30	12 Water Lateral Line 18 Westw Valve Sta 49+57	1.00	07-Sep-23	08-Sep-23	Not Starte	12 Water Lateral Line 18 Westw Valve Sta 49+57																											
WA-A2090-140	Chlorinate	1.00	07-Sep-23	08-Sep-23	Not Starte	Chlorinate																											
WA-A2090-150	Pressure Test	1.00	08-Sep-23	11-Sep-23	Not Starte	Pressure Test																											
WA-A2090-20	12x6 ConnectLine 18 East to Existing	1.00	11-Sep-23	12-Sep-23	Not Starte	12x6 ConnectLine 18 East to Existing																											
WA-A2090-40	12x6 ConnectLine 18 West to Existing	1.00	11-Sep-23	12-Sep-23	Not Starte	12x6 ConnectLine 18 West to Existing																											
WA-A2090-100	12x6 ConnectLine 19 East to Existing	1.00	11-Sep-23	12-Sep-23	Not Starte	12x6 ConnectLine 19 East to Existing																											
WA-A2090-50	12x6 Tee w/Line and Valve to Exist Hydranton Line 18 East	1.00	12-Sep-23	13-Sep-23	Not Starte	12x6 Tee w/Line and Valve to Exist Hydranton Line 18 East																											
WA-A2090-110	12x6 Tee w/Line and Valve to Exist Hydranton Line 19 East	1.00	12-Sep-23	13-Sep-23	Not Starte	12x6 Tee w/Line and Valve to Exist Hydranton Line 19 East																											
WA-A2090-120	4 Short Water Services East Side	1.00	13-Sep-23	14-Sep-23	Not Starte	4 Short Water Services East Side																											
WA-A2090-130	6 Long Water Services West Side	1.00	14-Sep-23	15-Sep-23	Not Starte	6 Long Water Services West Side																											
Demo/Concrete/Backfill		1.00	31-Aug-23	31-Aug-23		31-Aug-23, Demo/Concrete/Backfill																											
BF-B1-1060	Utility Backfill w Black Base	1.00	31-Aug-23	31-Aug-23	Not Starte	Utility Backfill w Black Base																											
Block 2 - Ave S 1/2 to Ave T		19.00	12-Sep-23	09-Oct-23		09-Oct-23, Block 2 - Ave S 1/2 to Ave T																											
Planned Scope		18.00	12-Sep-23	06-Oct-23		06-Oct-23, Planned Scope																											
Stage F Block 2 Water		18.00	12-Sep-23	06-Oct-23		06-Oct-23, Stage F Block 2 Water																											
WA-A2100-10	12 Water Sta 52+77 (tee) to 52+94	1.00	12-Sep-23	13-Sep-23	Not Starte	12 Water Sta 52+77 (tee) to 52+94																											
WA-A2100-20	12 Gate Valve Sta 52+94	0.50	13-Sep-23	14-Sep-23	Not Starte	12 Gate Valve Sta 52+94																											
WA-A2100-30	12 Water Sta 52+94 to 53+02 (tee)	1.00	14-Sep-23	15-Sep-23	Not Starte	12 Water Sta 52+94 to 53+02 (tee)																											
WA-A2100-40	12 Water Sta 53+02 (tee) to 53+58	1.00	15-Sep-23	18-Sep-23	Not Starte	12 Water Sta 53+02 (tee) to 53+58																											
WA-A2100-50	12 Gate Valve Sta 53+58	0.50	18-Sep-23	18-Sep-23	Not Starte	12 Gate Valve Sta 53+58																											
WA-A2100-60	12 Water Sta 53+58 to 56+02 (tee)	5.00	18-Sep-23	25-Sep-23	Not Starte	12 Water Sta 53+58 to 56+02 (tee)																											
WA-A2100-70	12 Water Lateral Line 20 Westw Valve Sta 53+02	1.00	25-Sep-23	26-Sep-23	Not Starte	12 Water Lateral Line 20 Westw Valve Sta 53+02																											
WA-A2100-80	12x2 ConnectLine 20 West to Existing	1.00	26-Sep-23	27-Sep-23	Not Starte	12x2 ConnectLine 20 West to Existing																											
WA-A2100-90	12 Water Lateral Line 21 Westw Valve Sta 56+02	1.00	27-Sep-23	28-Sep-23	Not Starte	12 Water Lateral Line 21 Westw Valve Sta 56+02																											
WA-A2100-100	12x6 ConnectLine 21 West to Existing	1.00	28-Sep-23	29-Sep-23	Not Starte	12x6 ConnectLine 21 West to Existing																											
WA-A2100-110	Remove Existing Hydranton Line 21 West	0.50	29-Sep-23	02-Oct-23	Not Starte	Remove Existing Hydranton Line 21 West																											
WA-A2100-120	12x6 Tee w/Line and Valve to Exist Hydranton Line 21 West	1.00	02-Oct-23	03-Oct-23	Not Starte	12x6 Tee w/Line and Valve to Exist Hydranton Line 21 West																											
WA-A2100-130	2 Short Water Services East Side	0.50	03-Oct-23	03-Oct-23	Not Starte	2 Short Water Services East Side																											
WA-A2100-140	4 Long Water Services West Side	1.00	03-Oct-23	04-Oct-23	Not Starte	4 Long Water Services West Side																											
WA-A2100-150	Chlorinate	1.00	04-Oct-23	05-Oct-23	Not Starte	Chlorinate																											
WA-A2100-160	Pressure Test	1.00	05-Oct-23	06-Oct-23	Not Starte	Pressure Test																											
Demo/Concrete/Backfill		1.00	06-Oct-23	09-Oct-23		09-Oct-23, Demo/Concrete/Backfill																											
BF-B2-1070	Utility Backfill w Black Base	1.00	06-Oct-23	09-Oct-23	Not Starte	Utility Backfill w Black Base																											
Block 3 - Ave T to Seawall Blvd		11.00	09-Oct-23	24-Oct-23		24-Oct-23, Block 3 - Ave T to Seawall Blvd																											
Planned Scope		10.00	09-Oct-23	23-Oct-23		23-Oct-23, Planned Scope																											
Stage F Block 3 Water		10.00	09-Oct-23	23-Oct-23		23-Oct-23, Stage F Block 3 Water																											
WA-A2200-10	12 Water Sta 56+02 (tee) to 57+25	4.00	09-Oct-23	13-Oct-23	Not Starte	12 Water Sta 56+02 (tee) to 57+25																											
WA-A2200-20	12 Gate Valve Sta 57+25	0.50	13-Oct-23	16-Oct-23	Not Starte	12 Gate Valve Sta 57+25																											
WA-A2200-30	12 Water Sta 57+25 to 58+19 (Plug End of Line)	1.00	16-Oct-23	17-Oct-23	Not Starte	12 Water Sta 57+25 to 58+19 (Plug End of Line)																											
WA-A2200-40	12x6 Tee w/Line and Valve to Exist Hydrant Sta 58+14	1.00	17-Oct-23	18-Oct-23	Not Starte	12x6 Tee w/Line and Valve to Exist Hydrant Sta 58+14																											
WA-A2200-50	6 and 8 Service Lines to Hotel East Side	1.00	18-Oct-23	19-Oct-23	Not Starte	6 and 8 Service Lines to Hotel East Side																											
WA-A2200-60	1 Long Water Services West Side	0.50	19-Oct-23	19-Oct-23	Not Starte	1 Long Water Services West Side																											
WA-A2200-70	Chlorinate	1.00	19-Oct-23	20-Oct-23	Not Starte	Chlorinate																											
WA-A2200-80	Pressure Test	1.00	20-Oct-23	23-Oct-23	Not Starte	Pressure Test																											
Demo/Concrete/Backfill		1.00	23-Oct-23	24-Oct-23		24-Oct-23, Demo/Concrete/Backfill																											
BF-B3-1080	Utility Backfill w Black Base	1.00	23-Oct-23	24-Oct-23	Not Starte	Utility Backfill w Black Base																											

█ Actual Work █ Critical Remaining Work
█ Remaining Work ◆ Milestone

37th Street Improvements - Project 2

Owner Progress Mtg View - DC

01-Sep-23 15:22

Activity ID	Activity Name	Original Duration	Start	Finish	Activity Status	Gantt Chart																											
						September 2023				October 2023				November 2023				December 2023				January 2024				February 2024							
						03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25		
Concrete (Bernardo De Galvez to Seawall Blvd)						22-Nov-23, Concrete (Bernardo De Galvez to Seawall Blvd)																											
SW-A2050	Demo Existing Curb, Gutter, Driveways, Sidewalks, Ramps, Etc.	42.00	22-Aug-22 A	02-Oct-23	In Progress	Demo Existing Curb, Gutter, Driveways, Sidewalks, Ramps, Etc.																											
SW-A2070	Miscellaneous Driveways, Sidewalks, Ramps, Etc.	60.00	31-Aug-23*	22-Nov-23	Not Start	Miscellaneous Driveways, Sidewalks, Ramps, Etc.																											
SW-A2060	Bulb Outs Curb and Gutter	18.00	18-Sep-23*	11-Oct-23	Not Start	Bulb Outs Curb and Gutter																											
Site Restoration (Bernardo De Galvez to Seawall Blvd)						07-Dec-23, Site Restoration (Bernardo De Galvez to Seawall Blvd)																											
SW-A2130	Landscape Restoration and Demobilization from Area	5.00	30-Nov-23	07-Dec-23	Not Start	Landscape Restoration and Demobilization from Area																											
Utility Conflicts						07-Dec-23, Utility Conflicts																											
UC-0013 - STA 36+16.00 - ductile iron - 4"						05-Dec-23 A, UC-0013 - STA 36+16.00 - ductile iron - 4"																											
A1010	Discovery	1.00	13-Oct-22 A	13-Oct-22 A	Complete																												
A1020	Develop RFINUEC & Submit	5.00	14-Oct-22 A	21-Oct-22 A	Complete																												
A10360	RFINUEC Response	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A10370	Implement Additonal Scope	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A10380	Resume Planned Scope	1.00	05-Dec-23 A	05-Dec-23 A	Complete	Resume Planned Scope																											
UC-0015 - STA 36+23.50 - ductile iron - 12"						05-Dec-23 A, UC-0015 - STA 36+23.50 - ductile iron - 12"																											
A10390	Discovery	1.00	13-Oct-22 A	13-Oct-22 A	Complete																												
A10400	Develop RFINUEC & Submit	1.00	17-Oct-22 A	17-Oct-22 A	Complete																												
A10410	RFINUEC Response	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A10420	Implement Additonal Scope	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A10430	Resume Planned Scope	1.00	05-Dec-23 A	05-Dec-23 A	Complete	Resume Planned Scope																											
UC-0016 - STA 37+91.00 - metal - 3/4"						05-Dec-23 A, UC-0016 - STA 37+91.00 - metal - 3/4"																											
A10480	Discovery	1.00	17-Oct-22 A	17-Oct-22 A	Complete																												
A10490	Develop RFINUEC & Submit	1.00	20-Oct-22 A	20-Oct-22 A	Complete																												
A10500	RFINUEC Response	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A10510	Implement Additonal Scope	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A10520	Resume Planned Scope	1.00	05-Dec-23 A	05-Dec-23 A	Complete	Resume Planned Scope																											
UC-0017 - STA 38+03.98 - House -						05-Dec-23 A, UC-0017 - STA 38+03.98 - House -																											
A10720	Discovery	1.00	17-Oct-22 A	17-Oct-22 A	Complete																												
A10730	Develop RFINUEC & Submit	1.00	20-Oct-22 A	20-Oct-22 A	Complete																												
A10740	RFINUEC Response	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A10750	Implement Additonal Scope	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A1290	Resume Planned Scope	1.00	05-Dec-23 A	05-Dec-23 A	Complete	Resume Planned Scope																											
UC-0018 - STA 38+04.50 - Comm - box						05-Dec-23 A, UC-0018 - STA 38+04.50 - Comm - box																											
A10760	Discovery	1.00	17-Oct-22 A	17-Oct-22 A	Complete																												
A10770	Develop RFINUEC & Submit	1.00	20-Oct-22 A	20-Oct-22 A	Complete																												
A10780	RFINUEC Response	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A10790	Implement Additonal Scope	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A10800	Resume Planned Scope	1.00	05-Dec-23 A	05-Dec-23 A	Complete	Resume Planned Scope																											
UC-0019 - STA 38+11 - poly - 1'						05-Dec-23 A, UC-0019 - STA 38+11 - poly - 1'																											
A10530	Discovery	1.00	17-Oct-22 A	17-Oct-22 A	Complete																												
A10540	Develop RFINUEC & Submit	1.00	20-Oct-22 A	20-Oct-22 A	Complete																												
A10550	RFINUEC Response	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A1400	Implement Additonal Scope	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A1410	Resume Planned Scope	1.00	05-Dec-23 A	05-Dec-23 A	Complete	Resume Planned Scope																											
UC-0020 - STA 39+36 - Gas Iron pipe - 2"						05-Dec-23 A, UC-0020 - STA 39+36 - Gas Iron pipe - 2"																											
A10560	Discovery	1.00	18-Oct-22 A	18-Oct-22 A	Complete																												
A10570	Develop RFINUEC & Submit	1.00	21-Oct-22 A	21-Oct-22 A	Complete																												
A10580	RFINUEC Response	1.00	06-Jun-23 A	06-Jun-23 A	Complete																												
A1460	Implement Additonal Scope	1.00	06-Jun-23 A	06-Jun-23 A	Complete																												
A1470	Resume Planned Scope	1.00	06-Jun-23 A	06-Jun-23 A	Complete																												
UC-0021 - STA 39+36 - Water - 4"						05-Dec-23 A, UC-0021 - STA 39+36 - Water - 4"																											
A10810	Discovery	1.00	18-Oct-22 A	18-Oct-22 A	Complete																												
A10820	Develop RFINUEC & Submit	1.00	21-Oct-22 A	21-Oct-22 A	Complete																												
A10830	RFINUEC Response	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A1520	Implement Additonal Scope	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
A10840	Resume Planned Scope	1.00	07-Jun-23 A	07-Jun-23 A	Complete																												
UC-0022 - STA 39+36 - Gas Iron pipe - 2"						05-Dec-23 A, UC-0022 - STA 39+36 - Gas Iron pipe - 2"																											
A10850	Discovery	1.00	18-Oct-22 A	18-Oct-22 A	Complete																												

■ Actual Work ■ Critical Remaining Work
■ Remaining Work ◆ Milestone