

Activity ID	Activity Name	Remaining Duration	Start	Finish	Classic Schedule Layout-DC											
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
City of Galveston - Downtown Streetscape																
Overall Project																
001	NTP	0	28-Jun-22 A	11-Mar-23												
002	Submittals	1	28-Jun-22 A	01-Aug-22												
01	Mobilization	2	02-Aug-22	03-Aug-22												
04	Traffic Control	190	02-Aug-22	07-Feb-23												
84	Reinstall Existing Benches	2	31-Jan-23	01-Feb-23												
85	Replace Litter Receptacles	2	31-Jan-23	01-Feb-23												
89	Sign Posts	10	31-Jan-23	09-Feb-23												
92	Traffic Striping	5	31-Jan-23	04-Feb-23												
93	Power Wash Blocks 1-3	2	31-Jan-23	01-Feb-23												
990	Substantial Completion	0	09-Feb-23	09-Feb-23												
995	Punch List	30	10-Feb-23	11-Mar-23												
999	Final Completion	0	11-Mar-23	11-Mar-23												
Block 5 - Post Office to Church West Side																
13	Demo Paving Block 5 West Side	5	04-Aug-22	08-Aug-22												
19	Demo Alley Block 5 West Side	2	04-Aug-22	05-Aug-22												
23	Demo Walkway/Driveway Block 5 West Side	2	04-Aug-22	05-Aug-22												
33	Demo Walkway Block 5 West Side	10	04-Aug-22	13-Aug-22												
42	Demo Curb Block 5 West Side	2	04-Aug-22	05-Aug-22												
50	Asphalt Block 5 West Side	2	19-Aug-22	20-Aug-22												
56	Concrete Alley Block 5 West Side	5	14-Aug-22	18-Aug-22												
59	Concrete Paving in Curb Cuts Block 5 West Side	3	14-Aug-22	16-Aug-22												
65	Concrete Walkway/Ramp Block 5 West Side	3	14-Aug-22	16-Aug-22												
67.5W	Curb Block 5 West Side	2	14-Aug-22	15-Aug-22												
68.5W	Bulb Out Curb Block 5 West Side	2	14-Aug-22	15-Aug-22												
69.5	Back of Walkway Curb Block 5 West Side	4	14-Aug-22	17-Aug-22												
74.5W	Accessible Ramps Block 5 West Side	4	14-Aug-22	17-Aug-22												
76.5W	Brick Walkway Block 5 West Side	10	21-Aug-22	30-Aug-22												
82.5W	Landscape per Detail 9, Sheet 12	5	31-Aug-22	04-Sep-22												
Block 5 - Post Office to Church East Side																
12	Demo Paving Block 5 East Side	5	31-Aug-22	04-Sep-22												
18	Demo Alley Block 5 East Side	2	31-Aug-22	01-Sep-22												
32	Demo Walkway Block 5 East Side	10	31-Aug-22	09-Sep-22												
41	Demo Curb Block 5 East Side	2	31-Aug-22	01-Sep-22												
49	Asphalt Block 5 East Side	2	15-Sep-22	16-Sep-22												
55	Concrete Alley Block 5 East Side	5	10-Sep-22	14-Sep-22												
64	Concrete Walkway/Ramp Block 5 East Side	3	10-Sep-22	12-Sep-22												
67.5E	Curb Block 5 East Side	2	10-Sep-22	11-Sep-22												
68.5E	Bulb Out Curb Block 5 East Side	2	10-Sep-22	11-Sep-22												
73.5E	Handrail Block 5 East Side	2	27-Sep-22	28-Sep-22												
74.5E	Accessible Ramps Block 5 East Side	4	10-Sep-22	13-Sep-22												
76.5E	Brick Walkway Block 5 East Side	10	17-Sep-22	26-Sep-22												
Block 4 - Market to Post Office West Side																
11	Demo Paving Block 4 West Side	5	29-Sep-22	03-Oct-22												
17	Demo Alley Block 4 West Side	2	29-Sep-22	30-Sep-22												
31	Demo Walkway Block 4 West Side	5	29-Sep-22	03-Oct-22												
40	Demo Curb Block 4 West Side	2	29-Sep-22	30-Sep-22												
48	Asphalt Block 4 West Side	2	14-Oct-22	15-Oct-22												
54	Concrete Alley Block 4 West Side	5	07-Oct-22	11-Oct-22												
63	Concrete Walkway/Ramp Block 4 West Side	3	07-Oct-22	09-Oct-22												
67.4W	Curb Block 4 West Side	2	07-Oct-22	08-Oct-22												
68.4W	Bulb Out Curb Block 4 West Side	2	07-Oct-22	08-Oct-22												
72.4W	Wake Break Block 4 West Side	3	04-Oct-22	06-Oct-22												
73.4W	Handrail Block 4 West Side	2	21-Oct-22	22-Oct-22												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Remaining Duration	Start	Finish	Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
74.4W	Accessible Ramps Block 4 West Side	3	07-Oct-22	09-Oct-22						Accessible Ramps Block 4 West Side				
76.4W	Brick Walkway Block 4 West Side	5	16-Oct-22	20-Oct-22						Brick Walkway Block 4 West Side				
79.4W	Rainwater Trap Block 4 West Side	2	12-Oct-22	13-Oct-22						Rainwater Trap Block 4 West Side				
Block 4 - Market to Post Office East Side		31	23-Oct-22	22-Nov-22						22-Nov-22, Block 4 - Market to Post Office East Side				
10	Demo Paving Block 4 East Side	7	23-Oct-22	29-Oct-22						Demo Paving Block 4 East Side				
16	Demo Alley Block 4 East Side	2	23-Oct-22	24-Oct-22						Demo Alley Block 4 East Side				
30	Demo Walkway Block 4 East Side	7	23-Oct-22	29-Oct-22						Demo Walkway Block 4 East Side				
39	Demo Curb Block 4 East Side	2	23-Oct-22	24-Oct-22						Demo Curb Block 4 East Side				
47	Asphalt Block 4 East Side	2	09-Nov-22	10-Nov-22						Asphalt Block 4 East Side				
53	Concrete Alley Block 4 East Side	5	02-Nov-22	06-Nov-22						Concrete Alley Block 4 East Side				
62	Concrete Walkway/Ramp Block 4 East Side	3	02-Nov-22	04-Nov-22						Concrete Walkway/Ramp Block 4 East Side				
67.4E	Curb Block 4 East Side	2	02-Nov-22	03-Nov-22						Curb Block 4 East Side				
68.4E	Bulb Out Curb Block 4 East Side	2	02-Nov-22	03-Nov-22						Bulb Out Curb Block 4 East Side				
72.4E	Wake Break Block 4 East Side	3	30-Oct-22	01-Nov-22						Wake Break Block 4 East Side				
73.4E	Handrail Block 4 East Side	2	21-Nov-22	22-Nov-22						Handrail Block 4 East Side				
74.4E	Accessible Ramps Block 4 East Side	4	02-Nov-22	05-Nov-22						Accessible Ramps Block 4 East Side				
76.4E	Brick Walkway Block 4 East Side	10	11-Nov-22	20-Nov-22						Brick Walkway Block 4 East Side				
79.4E	Rainwater Trap Block 4 East Side	2	07-Nov-22	08-Nov-22						Rainwater Trap Block 4 East Side				
Block 3 - Mechanic to Market West Side		20	23-Nov-22	12-Dec-22						12-Dec-22, Block 3 - Mechanic to Market West Side				
09	Demo Paving Block 3 West Side	3	23-Nov-22	25-Nov-22						Demo Paving Block 3 West Side				
15	Demo Alley Block 3 West Side	2	23-Nov-22	24-Nov-22						Demo Alley Block 3 West Side				
22	Demo Walkway/Driveway Block 3 West Side	2	23-Nov-22	24-Nov-22						Demo Walkway/Driveway Block 3 West Side				
29	Demo Walkway Block 3 West Side	5	23-Nov-22	27-Nov-22						Demo Walkway Block 3 West Side				
38	Demo Curb Block 3 West Side	2	23-Nov-22	24-Nov-22						Demo Curb Block 3 West Side				
46	Asphalt Block 3 West Side	2	06-Dec-22	07-Dec-22						Asphalt Block 3 West Side				
52	Concrete Alley Block 3 West Side	3	01-Dec-22	03-Dec-22						Concrete Alley Block 3 West Side				
61	Concrete Walkway/Ramp Block 3 West Side	3	01-Dec-22	03-Dec-22						Concrete Walkway/Ramp Block 3 West Side				
67.3W	Curb Block 3 West Side	2	01-Dec-22	02-Dec-22						Curb Block 3 West Side				
68.3W	Bulb Out Curb Block 3 West Side	2	01-Dec-22	02-Dec-22						Bulb Out Curb Block 3 West Side				
72.3	Wake Break Block 3 West Side	3	28-Nov-22	30-Nov-22						Wake Break Block 3 West Side				
74.3W	Accessible Ramps Block 3 West Side	3	01-Dec-22	03-Dec-22						Accessible Ramps Block 3 West Side				
76.3W	Brick Walkway Block 3 West Side	5	08-Dec-22	12-Dec-22						Brick Walkway Block 3 West Side				
79.3W	Rainwater Trap Block 3 West Side	2	04-Dec-22	05-Dec-22						Rainwater Trap Block 3 West Side				
Block 3 - Mechanic to Market East Side		185	02-Aug-22	02-Feb-23						02-Feb-23, Block 3 - Mechanic to Market East Side				
08	Demo Paving Block 3 East Side	3	13-Dec-22	15-Dec-22						Demo Paving Block 3 East Side				
21	Demo Walkway/Driveway Block 3 East Side	2	13-Dec-22	14-Dec-22						Demo Walkway/Driveway Block 3 East Side				
28	Demo Walkway Block 3 East Side	5	13-Dec-22	17-Dec-22						Demo Walkway Block 3 East Side				
37	Demo Curb Block 3 East Side	2	13-Dec-22	14-Dec-22						Demo Curb Block 3 East Side				
45	Asphalt Block 3 East Side	2	01-Jan-23	02-Jan-23						Asphalt Block 3 East Side				
58	Concrete Paving in Curb Cuts Block 3 East Side	3	26-Dec-22	28-Dec-22						Concrete Paving in Curb Cuts Block 3 East Side				
67.3E	Curb Block 3 East Side	2	26-Dec-22	27-Dec-22						Curb Block 3 East Side				
68.3E	Bulb Out Curb Block 3 East Side	2	26-Dec-22	27-Dec-22						Bulb Out Curb Block 3 East Side				
69.3	Back of Walkway Curb Block 3 East Side	4	26-Dec-22	29-Dec-22						Back of Walkway Curb Block 3 East Side				
70	Curb Backside of Rainwater Trap East Side	4	26-Dec-22	29-Dec-22						Curb Backside of Rainwater Trap East Side				
74.3E	Accessible Ramps Block 3 East Side	4	26-Dec-22	29-Dec-22						Accessible Ramps Block 3 East Side				
76.3E	Brick Walkway Block 3 East Side	10	03-Jan-23	12-Jan-23						Brick Walkway Block 3 East Side				
77.0	Walkway Cover Fabrication	150	02-Aug-22	29-Dec-22						Walkway Cover Fabrication				
77.1	Walkway Cover Foundations Block 3 East Side	8	18-Dec-22	25-Dec-22						Walkway Cover Foundations Block 3 East Side				
77.3	Walkway Cover Block 3 East Side	21	13-Jan-23	02-Feb-23						Walkway Cover Block 3 East Side				
79.3E	Rainwater Trap Block 3 East Side	2	30-Dec-22	31-Dec-22						Rainwater Trap Block 3 East Side				
Block 2 - Strand to Mechanic		9	13-Jan-23	21-Jan-23						21-Jan-23, Block 2 - Strand to Mechanic				
06	Demo Paving Corner 3 NE	2	13-Jan-23	14-Jan-23						Demo Paving Corner 3 NE				
07	Demo Paving Corner 3 NW	2	13-Jan-23	14-Jan-23						Demo Paving Corner 3 NW				
26	Demo Walkway Corner 3 NE	2	13-Jan-23	14-Jan-23						Demo Walkway Corner 3 NE				

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Remaining Duration	Start	Finish	Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
27	Demo Walkway Corner 3 NW	2	13-Jan-23	14-Jan-23								■ Demo Walkway Corner 3 NW		
35	Demo Curb Corner 3 NE	2	13-Jan-23	14-Jan-23								■ Demo Curb Corner 3 NE		
36	Demo Curb Corner 3 NW	2	13-Jan-23	14-Jan-23								■ Demo Curb Corner 3 NW		
44.NE	Asphalt Corner 3 NE	2	18-Jan-23	19-Jan-23								■ Asphalt Corner 3 NE		
44.NW	Asphalt Corner 3 NW	2	17-Jan-23	18-Jan-23								■ Asphalt Corner 3 NW		
67.2E	Ramp Edge Curb Corner 3 NE	2	15-Jan-23	16-Jan-23								■ Ramp Edge Curb Corner 3 NE		
67.2W	Ramp Edge Curb Corner 3 NW	2	15-Jan-23	16-Jan-23								■ Ramp Edge Curb Corner 3 NW		
68.2E	Bulb Out Curb Corner 3 NE	2	15-Jan-23	16-Jan-23								■ Bulb Out Curb Corner 3 NE		
68.2W	Bulb Out Curb Corner 3 NW	2	15-Jan-23	16-Jan-23								■ Bulb Out Curb Corner 3 NW		
74.2E	Accessible Ramps Block 2 East Side	3	15-Jan-23	17-Jan-23								■ Accessible Ramps Block 2 East Side		
74.2W	Accessible Ramps Block 2 West Side	3	15-Jan-23	17-Jan-23								■ Accessible Ramps Block 2 West Side		
76.2E	Brick Walkway Block 2 East Side	2	20-Jan-23	21-Jan-23								■ Brick Walkway Block 2 East Side		
76.2W	Brick Walkway Block 2 West Side	2	19-Jan-23	20-Jan-23								■ Brick Walkway Block 2 West Side		
Block 1 - Harborside to Strand		9	22-Jan-23	30-Jan-23								■ 30-Jan-23, Block 1 - Harborside to Strand		
25	Demo Walkway Block 1 West Side	2	22-Jan-23	23-Jan-23								■ Demo Walkway Block 1 West Side		
66.1.W	Concrete Walkway/Ramp Block 1 West Side	2	24-Jan-23	25-Jan-23								■ Concrete Walkway/Ramp Block 1 West Side		
73.1	Handrail Block 1 East Side	5	26-Jan-23	30-Jan-23								■ Handrail Block 1 East Side		

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone