

ID	Task Name	Duration	Start	Finish	Actual Start	Actual Finish	Physical % Complete	2022				2023					
								Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
1	37th Street Improvements	277 days	Fri 6/3/22	Fri 7/7/23	Fri 6/3/22	NA	0%										
2	Project 1 (Broadway to Bernardo De Galvez)	277 days	Fri 6/3/22	Fri 7/7/23	Fri 6/3/22	NA	0%										
3	Contract Administration	276 days	Mon 6/6/22	Fri 7/7/23	NA	NA	0%										
4	NTP	0 days	Mon 6/6/22	Mon 6/6/22	NA	NA	100%										
5	Substantial Completion (395 Calendar Days) 7/6/23	0 days	Fri 7/7/23	Fri 7/7/23	NA	NA	0%										
6	Final Completion (425 Calendar Days) 8/2/23	0 days	Fri 7/7/23	Fri 7/7/23	NA	NA	0%										
7	Submittals	86 days	Fri 6/3/22	Tue 10/4/22	Fri 6/3/22	NA	0%										
8	TLC Submittal Procurement	76 days	Fri 6/3/22	Tue 9/20/22	Fri 6/3/22	NA	0%										
9	Concrete Mix Designs	15 days	Fri 6/3/22	Tue 9/20/22	Fri 6/3/22	NA	0%										
10	Cement Stabilized and Bank Sand	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
11	Striping and Signage	21 days	Mon 6/6/22	Wed 7/6/22	Mon 6/6/22	Wed 7/6/22	100%										
12	Water Piping and Accessories	1 day	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
13	Storm Pipe	1 day	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
14	Storm RCB	1 day	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
15	Storm Structures	1 day	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
16	Sanitary Piping and Accessories	1 day	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
17	Sanitary Structures	1 day	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
18	Asphalt Base and Surface	15 days	Tue 8/30/22	Tue 9/20/22	NA	NA	0%										
19	Engineer Review Time	80 days	Mon 6/6/22	Tue 9/27/22	Mon 6/6/22	NA	0%										
20	Concrete Mix Designs	16 days	Mon 6/6/22	Mon 6/27/22	Mon 6/6/22	Mon 6/27/22	100%										
21	Cement Stabilized and Bank Sand	16 days	Mon 6/6/22	Mon 6/27/22	Mon 6/6/22	Mon 6/27/22	100%										
22	Striping and Signage	16 days	Mon 6/6/22	Mon 6/27/22	Mon 6/6/22	Mon 6/27/22	100%										
23	Water Piping and Accessories	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
24	Storm Pipe	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
25	Storm RCB	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
26	Storm Structures	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
27	Sanitary Piping and Accessories	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
28	Sanitary Structures	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%										
29	Asphalt Base and Surface	5 days	Wed 9/21/22	Tue 9/27/22	NA	NA	0%										
30	Fabrication & Delivery	85 days	Mon 6/6/22	Tue 10/4/22	Mon 6/6/22	NA	0%										
31	Water Piping and Accessories	34 days	Mon 6/6/22	Mon 7/25/22	Mon 6/6/22	Mon 7/25/22	100%										
32	Storm Pipe	23.91 days	Mon 6/6/22	Mon 8/22/22	Mon 6/6/22	Mon 8/22/22	100%										
33	Storm RCB	15 days	Mon 6/6/22	Mon 8/22/22	Mon 6/6/22	Mon 8/22/22	100%										
34	Storm Structures	23.91 days	Mon 6/6/22	Mon 8/22/22	Mon 6/6/22	Mon 8/22/22	100%										
35	Sanitary Piping and Accessories	34 days	Mon 6/6/22	Mon 7/25/22	Mon 6/6/22	Mon 7/25/22	100%										
36	Sanitary Structures	36 days	Mon 6/6/22	Wed 7/27/22	Mon 6/6/22	Wed 7/27/22	100%										
37	Concrete Mix Designs	2 days	Mon 6/27/22	Tue 6/28/22	Mon 6/27/22	Tue 6/28/22	100%										
38	Cement Stabilized and Bank Sand	15 days	Mon 6/6/22	Mon 6/27/22	Mon 6/6/22	Mon 6/27/22	100%										
39	Striping and Signage	15 days	Mon 6/6/22	Tue 8/30/22	Mon 6/6/22	NA	0%										
40	Asphalt Base and Surface	5 days	Wed 9/28/22	Tue 10/4/22	NA	NA	0%										
41	Construction	252 days	Mon 7/11/22	Fri 7/7/23	Mon 7/11/22	NA	0%										

ID	Task Name	Duration	Start	Finish	Actual Start	Actual Finish	Physical % Complete	2022				2023					
								Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
42	Stage A - Broadway to Ave. M	103 days	Mon 7/11/22	Mon 12/5/22	Mon 7/11/22	NA	0%										
43	Mobilization To Area	15 days	Mon 7/11/22	Fri 7/29/22	Mon 7/11/22	Fri 7/29/22	0%										
44	Mobilization	1 day	Mon 7/11/22	Mon 7/11/22	Mon 7/11/22	Mon 7/11/22	100%			7/11		7/11					
45	Traffic Control and Signage	1.98 days	Tue 7/12/22	Fri 7/29/22	Tue 7/12/22	Fri 7/29/22	100%			7/12		7/29					
46	SWPPP	0 days	Mon 7/18/22	Fri 7/29/22	Mon 7/18/22	Fri 7/29/22	100%					7/18					
47	Utilities	100 days	Thu 7/14/22	Mon 12/5/22	Thu 7/14/22	NA	0%										
48	Block 1 - Broadway to Ave K	51 days	Thu 7/14/22	Fri 9/23/22	Thu 7/14/22	NA	0%										
49	Sanitary	5 days	Thu 7/14/22	Tue 9/6/22	Thu 7/14/22	NA	5%			7/14		9/6					
50	Water	4 days	Mon 7/18/22	Fri 9/2/22	Mon 7/18/22	NA	90%			7/18		9/2					
51	Storm	12 days	Wed 7/20/22	Thu 9/22/22	Wed 7/20/22	NA	30%			7/20		9/22					
52	Utility Backfill w Black Base	1 day	Fri 9/23/22	Fri 9/23/22	NA	NA	0%					9/23		9/23			
53	Block 2 - Ave K to Ave L	28 days	Mon 9/26/22	Wed 11/2/22	NA	NA	0%										
54	Sanitary	8 days	Mon 9/26/22	Wed 10/5/22	NA	NA	0%					9/26		10/5			
55	Water	7 days	Thu 10/6/22	Fri 10/14/22	NA	NA	0%					10/6		10/14			
56	Storm	12 days	Mon 10/17/22	Tue 11/1/22	NA	NA	0%					10/17		11/1			
57	Utility Backfill w Black Base	1 day	Wed 11/2/22	Wed 11/2/22	NA	NA	0%					11/2		11/2			
58	Block 3 - Ave L to Ave M	21 days	Thu 11/3/22	Mon 12/5/22	NA	NA	0%										
59	Sanitary	7 days	Thu 11/3/22	Fri 11/11/22	NA	NA	0%					11/3		11/11			
60	Water	6 days	Mon 11/14/22	Mon 11/21/22	NA	NA	0%					11/14		11/21			
61	Storm	7 days	Tue 11/22/22	Fri 12/2/22	NA	NA	0%					11/22		12/2			
62	Utility Backfill w Black Base	1 day	Mon 12/5/22	Mon 12/5/22	NA	NA	0%					12/5		12/5			
63	Stage B - Ave. M to Ave N 1/2	65 days	Tue 12/6/22	Fri 3/10/23	NA	NA	0%										
64	Mobilization To Area	2 days	Tue 12/6/22	Wed 12/7/22	NA	NA	0%										
65	Mobilization	1 day	Tue 12/6/22	Tue 12/6/22	NA	NA	0%					12/6		12/6			
66	Traffic Control and Signage	1 day	Wed 12/7/22	Wed 12/7/22	NA	NA	0%					12/7		12/7			
67	SWPPP	1 day	Wed 12/7/22	Wed 12/7/22	NA	NA	0%					12/7		12/7			
68	Utilities	63 days	Thu 12/8/22	Fri 3/10/23	NA	NA	0%										
69	Block 1 - Ave M to Ave M 1/2	26 days	Thu 12/8/22	Wed 1/18/23	NA	NA	0%										
70	Sanitary	8 days	Thu 12/8/22	Mon 12/19/22	NA	NA	0%					12/8		12/19			
71	Water	7 days	Tue 12/20/22	Tue 1/3/23	NA	NA	0%					12/20		1/3			
72	Storm	10 days	Wed 1/4/23	Tue 1/17/23	NA	NA	0%					1/4		1/17			
73	Utility Backfill w Black Base	1 day	Wed 1/18/23	Wed 1/18/23	NA	NA	0%					1/18		1/18			
74	Block 2 - Ave M 1/2 to Ursiline St	19 days	Thu 1/19/23	Tue 2/14/23	NA	NA	0%										
75	Sanitary	5 days	Thu 1/19/23	Wed 1/25/23	NA	NA	0%					1/19		1/25			
76	Water	7 days	Thu 1/26/23	Fri 2/3/23	NA	NA	0%					1/26		2/3			
77	Storm	6 days	Mon 2/6/23	Mon 2/13/23	NA	NA	0%					2/6		2/13			
78	Utility Backfill w Black Base	1 day	Tue 2/14/23	Tue 2/14/23	NA	NA	0%					2/14		2/14			
79	Block 3 - Ursiline St to Ave N 1/2	18 days	Wed 2/15/23	Fri 3/10/23	NA	NA	0%										
80	Sanitary	6 days	Wed 2/15/23	Wed 2/22/23	NA	NA	0%					2/15		2/22			
81	Water	7 days	Thu 2/23/23	Fri 3/3/23	NA	NA	0%					2/23		3/3			
82	Storm	4 days	Mon 3/6/23	Thu 3/9/23	NA	NA	0%					3/6		3/9			

ID	Task Name	Duration	Start	Finish	Actual Start	Actual Finish	Physical % Complete	2022				2023					
								Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
83	Utility Backfill w Black Base	1 day	Fri 3/10/23	Fri 3/10/23	NA	NA	0%							3/10	3/10		
84	Stage C - Ave N 1/2 to Bernardo De Galvez	249 days	Thu 7/14/22	Fri 7/7/23	Thu 7/14/22	NA	0%										
85	Mobilization To Area	3 days	Mon 3/13/23	Wed 3/15/23	NA	NA	0%										
86	Mobilization	1 day	Mon 3/13/23	Mon 3/13/23	NA	NA	0%							3/13	3/13		
87	Traffic Control and Signage	1 day	Tue 3/14/23	Tue 3/14/23	NA	NA	0%							3/14	3/14		
88	SWPPP	1 day	Wed 3/15/23	Wed 3/15/23	NA	NA	0%							3/15	3/15		
89	Utilities	62 days	Thu 3/16/23	Mon 6/12/23	NA	NA	0%										
90	Block 1 - Ave N 1/2 to Ave O	23 days	Thu 3/16/23	Mon 4/17/23	NA	NA	0%										
91	Sanitary	8 days	Thu 3/16/23	Mon 3/27/23	NA	NA	0%							3/16	3/27		
92	Water	7 days	Tue 3/28/23	Wed 4/5/23	NA	NA	0%							3/28	4/5		
93	Storm	7 days	Thu 4/6/23	Fri 4/14/23	NA	NA	0%							4/6	4/14		
94	Utility Backfill w Black Base	1 day	Mon 4/17/23	Mon 4/17/23	NA	NA	0%							4/17	4/17		
95	Block 2 - Ave O to Ave O 1/2	21 days	Tue 4/18/23	Tue 5/16/23	NA	NA	0%										
96	Sanitary	7 days	Tue 4/18/23	Wed 4/26/23	NA	NA	0%							4/18	4/26		
97	Water	7 days	Thu 4/27/23	Fri 5/5/23	NA	NA	0%							4/27	5/5		
98	Storm	6 days	Mon 5/8/23	Mon 5/15/23	NA	NA	0%							5/8	5/15		
99	Utility Backfill w Black Base	1 day	Tue 5/16/23	Tue 5/16/23	NA	NA	0%							5/16	5/16		
100	Block 3 - Ave O 1/2 to Bernardo De Galvez	18 days	Wed 5/17/23	Mon 6/12/23	NA	NA	0%										
101	Sanitary	6 days	Wed 5/17/23	Wed 5/24/23	NA	NA	0%							5/17	5/24		
102	Water	6 days	Thu 5/25/23	Fri 6/2/23	NA	NA	0%							5/25	6/2		
103	Storm	5 days	Mon 6/5/23	Fri 6/9/23	NA	NA	0%							6/5	6/9		
104	Utility Backfill w Black Base	1 day	Mon 6/12/23	Mon 6/12/23	NA	NA	0%							6/12	6/12		
105	Concrete	190 days	Thu 7/14/22	Fri 4/14/23	Thu 7/14/22	NA	0%										
106	Demo Existing Curb, Gutter, Driveways, Sidewalks, Ramps, Etc.	36 days	Thu 7/14/22	Wed 10/19/22	Thu 7/14/22	NA	33%							7/14	10/19		
107	Bulb Outs Curb and Gutter	18 days	Tue 12/6/22	Wed 1/4/23	NA	NA	0%							12/6	1/4		
108	Miscellaneous Driveways, Sidewalks, Ramps, Etc.	72 days	Thu 1/5/23	Fri 4/14/23	NA	NA	0%							1/5	4/14		
109	Asphalt Mill and Overlay Surface	14 days	Tue 6/13/23	Fri 6/30/23	NA	NA	0%										
110	Mill Existing Asphalt Surface	6 days	Tue 6/13/23	Tue 6/20/23	NA	NA	0%							6/13	6/20		
111	Asphalt Overlay	6 days	Wed 6/21/23	Wed 6/28/23	NA	NA	0%							6/21	6/28		
112	Striping & Signage	2 days	Thu 6/29/23	Fri 6/30/23	NA	NA	0%							6/29	6/30		
113	Site Restoration	5 days	Mon 7/3/23	Fri 7/7/23	NA	NA	0%										
114	Landscape Restoration and Demobilization from Area	5 days	Mon 7/3/23	Fri 7/7/23	NA	NA	0%							7/3	7/7		