

ID	Task Name	Duration	Start	Finish	Actual Start	Actual Finish	Physical % Complete	2022-08-29 Schedule Update													
								2022	Half 2, 2022			Half 1, 2023			Half 2, 2023						
								M	M	J	S	N	J	M	M	J	S				
1	37th Street Improvements	275 days	Mon 6/6/22	Thu 7/6/23	Mon 6/6/22	NA	0%														
2	Project 2 (Bernardo De Galvez to Seawall Blvd)	275 days	Mon 6/6/22	Thu 7/6/23	Mon 6/6/22	NA	0%														
3	Contract Administration	275 days	Mon 6/6/22	Thu 7/6/23	Mon 6/6/22	NA	0%														
4	NTP	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
5	Substantial Completion (395 Calendar Days) 7/6/23	0 days	Thu 7/6/23	Thu 7/6/23	NA	NA	0%										7/6				
6	Final Completion (425 Calendar Days) 8/2/23	0 days	Thu 7/6/23	Thu 7/6/23	NA	NA	0%										7/6				
7	Submittals	70 days	Mon 6/6/22	Tue 9/13/22	Mon 6/6/22	NA	0%														
8	TLC Submittal Procurement	1 day	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	0%														
9	Concrete Mix Designs	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
10	Cement Stabilized and Bank Sand	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
11	Striping and Signage	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
12	Water Piping and Accessories	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
13	Storm Pipe	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
14	Storm RCB	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
15	Storm Structures	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
16	Sanitary Piping and Accessories	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
17	Sanitary Structures	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
18	Asphalt Base and Surface	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
19	Engineer Review Time	65 days	Mon 6/6/22	Tue 9/6/22	Mon 6/6/22	NA	0%														
20	Concrete Mix Designs	16 days	Mon 6/6/22	Mon 6/27/22	Mon 6/6/22	Mon 6/27/22	100%	6/6		6/27											
21	Cement Stabilized and Bank Sand	15 days	Mon 6/6/22	Mon 6/27/22	Mon 6/6/22	Mon 6/27/22	100%	6/6		6/27											
22	Striping and Signage	15 days	Mon 6/6/22	Mon 6/27/22	Mon 6/6/22	Mon 6/27/22	100%	6/6		6/27											
23	Water Piping and Accessories	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
24	Storm Pipe	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
25	Storm RCB	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
26	Storm Structures	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
27	Sanitary Piping and Accessories	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
28	Sanitary Structures	0 days	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	Mon 6/6/22	100%			6/6											
29	Asphalt Base and Surface	5 days	Mon 6/6/22	Tue 9/6/22	Mon 6/6/22	NA	0%	6/6							9/6						
30	Fabrication & Delivery	70 days	Mon 6/6/22	Tue 9/13/22	Mon 6/6/22	NA	0%														
31	Water Piping and Accessories	0 days	Mon 6/6/22	Mon 8/22/22	Mon 6/6/22	Mon 8/22/22	100%										6/6				
32	Storm Pipe	0 days	Mon 6/6/22	Mon 8/22/22	Mon 6/6/22	Mon 8/22/22	100%										6/6				
33	Storm RCB	0 days	Mon 6/6/22	Mon 8/29/22	Mon 6/6/22	Mon 8/29/22	100%										6/6				
34	Storm Structures	0 days	Mon 6/6/22	Mon 8/22/22	Mon 6/6/22	Mon 8/22/22	100%										6/6				
35	Sanitary Piping and Accessories	0 days	Mon 6/6/22	Mon 8/22/22	Mon 6/6/22	Mon 8/22/22	100%										6/6				
36	Sanitary Structures	0 days	Mon 6/6/22	Mon 8/22/22	Mon 6/6/22	Mon 8/22/22	100%										6/6				
37	Concrete Mix Designs	3 days	Tue 6/28/22	Thu 6/30/22	Tue 6/28/22	Thu 6/30/22	100%	6/28		6/30											
38	Cement Stabilized and Bank Sand	3 days	Tue 6/28/22	Thu 6/30/22	Tue 6/28/22	Thu 6/30/22	100%	6/28		6/30											
39	Striping and Signage	10 days	Tue 6/28/22	Tue 9/13/22	Tue 6/28/22	NA	0%	6/28							9/13						
40	Asphalt Base and Surface	5 days	Wed 9/7/22	Tue 9/13/22	NA	NA	0%			9/7					9/13						
41	Construction (Bernardo De Galvez to Seawall Blvd)	274 days	Tue 6/7/22	Thu 7/6/23	Tue 6/7/22	NA	0%														

ID	Task Name	Duration	Start	Finish	Actual Start	Actual Finish	Physical % Complete	2022-08-29 Schedule Update													
								2022		Half 2, 2022					Half 1, 2023			Half 2, 2023			
				M	M	J	S	N	J	M	M	J	S								
42	Stage D - Bernardo De Galvez to Ave Q 1/2	135 days	Tue 6/7/22	Fri 12/16/22	Tue 6/7/22	NA	0%														
43	Mobilization To Area	61 days	Tue 6/7/22	Wed 8/31/22	Tue 6/7/22	NA	0%														
44	Mobilization	1 day	Tue 6/7/22	Tue 8/30/22	Tue 6/7/22	NA	0%	6/7													
45	Traffic Control and Signage	1 day	Tue 6/7/22	Wed 8/31/22	Tue 6/7/22	NA	33%	6/7													
46	SWPPP	2 days	Mon 8/8/22	Wed 8/31/22	Mon 8/8/22	NA	0%	8/8													
47	Utilities	87 days	Mon 8/15/22	Fri 12/16/22	Mon 8/15/22	NA	0%														
48	Block 1 - Bernardo De Galvez to Ave P 1/2	33 days	Mon 8/15/22	Thu 9/29/22	Mon 8/15/22	NA	0%														
49	Sanitary	8 days	Thu 9/8/22	Mon 9/19/22	NA	NA	0%	9/8													
50	Water	6 days	Mon 8/15/22	Wed 9/7/22	Mon 8/15/22	NA	45%	8/15													
51	Storm	7 days	Tue 9/20/22	Wed 9/28/22	NA	NA	0%	9/20													
52	Utility Backfill w Black Base	1 day	Thu 9/29/22	Thu 9/29/22	NA	NA	0%	9/29													
53	Block 2 - Ave P 1/2 to Ave Q	27 days	Fri 9/30/22	Mon 11/7/22	NA	NA	0%														
54	Sanitary	8 days	Fri 9/30/22	Tue 10/11/22	NA	NA	0%	9/30													
55	Water	7 days	Wed 10/12/22	Thu 10/20/22	NA	NA	0%	10/12													
56	Storm	11 days	Fri 10/21/22	Fri 11/4/22	NA	NA	0%	10/21													
57	Utility Backfill w Black Base	1 day	Mon 11/7/22	Mon 11/7/22	NA	NA	0%	11/7													
58	Block 3 - Ave Q to Ave Q 1/2	27 days	Tue 11/8/22	Fri 12/16/22	NA	NA	0%														
59	Sanitary	8 days	Tue 11/8/22	Thu 11/17/22	NA	NA	0%	11/8													
60	Water	7 days	Fri 11/18/22	Wed 11/30/22	NA	NA	0%	11/18													
61	Storm	11 days	Thu 12/1/22	Thu 12/15/22	NA	NA	0%	12/1													
62	Utility Backfill w Black Base	1 day	Fri 12/16/22	Fri 12/16/22	NA	NA	0%	12/16													
63	Stage E - Ave Q 1/2 to Ave S	71 days	Mon 12/19/22	Fri 3/31/23	NA	NA	0%														
64	Mobilization To Area	2 days	Mon 12/19/22	Tue 12/20/22	NA	NA	0%														
65	Mobilization	1 day	Mon 12/19/22	Mon 12/19/22	NA	NA	0%	12/19													
66	Traffic Control and Signage	1 day	Tue 12/20/22	Tue 12/20/22	NA	NA	0%	12/20													
67	SWPPP	1 day	Tue 12/20/22	Tue 12/20/22	NA	NA	0%	12/20													
68	Utilities	69 days	Wed 12/21/22	Fri 3/31/23	NA	NA	0%														
69	Block 1 - Ave Q 1/2 to Ave R	25 days	Wed 12/21/22	Mon 1/30/23	NA	NA	0%														
70	Sanitary	8 days	Wed 12/21/22	Thu 1/5/23	NA	NA	0%	12/21													
71	Water	8 days	Fri 1/6/23	Tue 1/17/23	NA	NA	0%	1/6													
72	Storm	8 days	Wed 1/18/23	Fri 1/27/23	NA	NA	0%	1/18													
73	Utility Backfill w Black Base	1 day	Mon 1/30/23	Mon 1/30/23	NA	NA	0%	1/30													
74	Block 2 - Ave R to Ave R 1/2	23 days	Tue 1/31/23	Thu 3/2/23	NA	NA	0%														
75	Sanitary	8 days	Tue 1/31/23	Thu 2/9/23	NA	NA	0%	1/31													
76	Water	8 days	Fri 2/10/23	Tue 2/21/23	NA	NA	0%	2/10													
77	Storm	6 days	Wed 2/22/23	Wed 3/1/23	NA	NA	0%	2/22													
78	Utility Backfill w Black Base	1 day	Thu 3/2/23	Thu 3/2/23	NA	NA	0%	3/2													
79	Block 3 - Ave R 1/2 to Ave S	21 days	Fri 3/3/23	Fri 3/31/23	NA	NA	0%														
80	Sanitary	7 days	Fri 3/3/23	Mon 3/13/23	NA	NA	0%	3/3													
81	Water	7 days	Tue 3/14/23	Wed 3/22/23	NA	NA	0%	3/14													
82	Storm	6 days	Thu 3/23/23	Thu 3/30/23	NA	NA	0%	3/23													

ID	Task Name	Duration	Start	Finish	Actual Start	Actual Finish	Physical % Complete	2022		Half 2, 2022			Half 1, 2023			Half 2, 2023		
								M	M	J	S	N	J	M	M	J	S	
83	Utility Backfill w Black Base	1 day	Fri 3/31/23	Fri 3/31/23	NA	NA	0%											
84	Stage F - Ave S to Seawall Blvd	50 days	Mon 4/3/23	Mon 6/12/23	NA	NA	0%											
85	Mobilization To Area	2 days	Mon 4/3/23	Tue 4/4/23	NA	NA	0%											
86	Mobilization	1 day	Mon 4/3/23	Mon 4/3/23	NA	NA	0%											
87	Traffic Control and Signage	1 day	Tue 4/4/23	Tue 4/4/23	NA	NA	0%											
88	SWPPP	1 day	Tue 4/4/23	Tue 4/4/23	NA	NA	0%											
89	Utilities	48 days	Wed 4/5/23	Mon 6/12/23	NA	NA	0%											
90	Block 1 - Ave S to Ave S 1/2	22 days	Wed 4/5/23	Thu 5/4/23	NA	NA	0%											
91	Sanitary	7 days	Wed 4/5/23	Thu 4/13/23	NA	NA	0%											
92	Water	8 days	Fri 4/14/23	Tue 4/25/23	NA	NA	0%											
93	Storm	6 days	Wed 4/26/23	Wed 5/3/23	NA	NA	0%											
94	Utility Backfill w Black Base	1 day	Thu 5/4/23	Thu 5/4/23	NA	NA	0%											
95	Block 2 - Ave S 1/2 to Ave T	16 days	Fri 5/5/23	Fri 5/26/23	NA	NA	0%											
96	Sanitary	6 days	Fri 5/5/23	Fri 5/12/23	NA	NA	0%											
97	Water	7 days	Mon 5/15/23	Tue 5/23/23	NA	NA	0%											
98	Storm	2 days	Wed 5/24/23	Thu 5/25/23	NA	NA	0%											
99	Utility Backfill w Black Base	1 day	Fri 5/26/23	Fri 5/26/23	NA	NA	0%											
100	Block 3 - Ave T to Seawall Blvd	10 days	Tue 5/30/23	Mon 6/12/23	NA	NA	0%											
101	Sanitary	3 days	Tue 5/30/23	Thu 6/1/23	NA	NA	0%											
102	Water	5 days	Fri 6/2/23	Thu 6/8/23	NA	NA	0%											
103	Storm	1 day	Fri 6/9/23	Fri 6/9/23	NA	NA	0%											
104	Utility Backfill w Black Base	1 day	Mon 6/12/23	Mon 6/12/23	NA	NA	0%											
105	Concrete (Bernardo De Galvez to Seawall Blvd)	120 days	Mon 12/19/22	Fri 6/9/23	NA	NA	0%											
106	Demo Existing Curb, Gutter, Driveways, Sidewalks, Ramps, Etc.	42 days	Mon 12/19/22	Mon 2/20/23	NA	NA	0%											
107	Bulb Outs Curb and Gutter	18 days	Tue 2/21/23	Thu 3/16/23	NA	NA	0%											
108	Miscellaneous Driveways, Sidewalks, Ramps, Etc.	60 days	Fri 3/17/23	Fri 6/9/23	NA	NA	0%											
109	Asphalt Mill and Overlay Surface (Bernardo De Galvez to Seawall Blvd)	13 days	Tue 6/13/23	Thu 6/29/23	NA	NA	0%											
110	Mill Existing Asphalt Surface	5 days	Tue 6/13/23	Mon 6/19/23	NA	NA	0%											
111	Asphalt Overlay	6 days	Tue 6/20/23	Tue 6/27/23	NA	NA	0%											
112	Striping & Signage	2 days	Wed 6/28/23	Thu 6/29/23	NA	NA	0%											
113	Site Restoration (Bernardo De Galvez to Seawall Blvd)	5 days	Fri 6/30/23	Thu 7/6/23	NA	NA	0%											
114	Landscape Restoration and Demobilization from Area	5 days	Fri 6/30/23	Thu 7/6/23	NA	NA	0%											