Hydrostatic Pressure Test Data Sheet
City of Galveston, Texas

Project: _____ Sheet #: _____ Location: _____
Inspector: _____ Contractor: _____

Section to be Tested

On (street name)	From (street name)	To (street name)	Total Length	Pipe

Test Log

Hrs	Time	Pressure (PSI)	Flow Meter (GPM)	Leakage*
Start				N/A
1				
2				
3				
4				

TOTAL LEAKAGE =

Test Result: (check one) Passed _____ Failed (to be repaired & retested) _____

Inspector: _____ Date: _____
(Signature)

Contractor: _____ Date: _____
(Signature)

*Allowable Leakage per 1000 feet of pipeline in Gallons per hour at 150 psi:													
Line Size	3"	4"	6"	8"	10"	12"	14"	16"	18"	20"	24"	30"	36"
Leakage (GA/HR)	0.25	0.33	0.5	0.66	0.83	0.99	1.16	1.32	1.49	1.66	1.99	2.48	2.98
Pres. Drop (PSI/HR)	5	5	5	5	5	5	5	5	5	5	5	5	5